

Action Item - 17

Board of Education Meeting Date: 2/27/2025

Title: Ratification of Contract with Modular Genius for Modular Classroom Trailers at William M. Meredith Elementary School (\$21,660.05)

Action under consideration

The Administration recommends the Board of Education ratify and authorize the execution and performance of an amended contract by The School District of Philadelphia through the Superintendent or his designee, subject to funding, as follows:

With:

Modular Genius

Purpose: To provide additional educational space due to increased enrollment

Original Start Date:

8/16/2019

Current End Date:

12/31/2023

New End Date: 6/30/2025

Original Compensation: \$895,000

Additional Compensation: \$21,660.05

Total New Compensation: \$916,660.05

Location: William M. Meredith Elementary School

Renewal Options: N/A

Description:

The Office of Capital Programs had identified a need to provide additional educational space at Meredith Elementary School, which has experienced steadily increasing enrollment. Capital Programs determined that the most expeditious method to accommodate the growth is a four-classroom modular building. The vendor, Modular Genius, was selected from a competitive bid cooperative contract through the Keystone Purchasing Network. The contract's ratification and extension is necessary to pay for completed work in excess of the existing authorization. The Operations division has established a goal to provide a safe, healthy, and welcoming learning environment for all students. Long-term space and enrollment needs at Wm. M. Meredith ES and surrounding schools will be addressed through the District's Multi-year Comprehensive School Planning Review.

Guardrail 1: Welcoming and Supportive Schools -Every school will be a safe, welcoming, and healthy place where our students, staff, and community want to be and learn each day.

Related resolution(s):

August 15, 2019; No. 35

Funding Source(s):

FY25 Capital

Office Originating Request:

Operations - Capital Programs